BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 22

Item Name : Supplying and delivery at site brand new star/Essen/Lotus/Sun-Shines/Adarsh/ G.K.Controls Best Indigenous make combined energy meter-cum-control panel board unit minimum mechanically strong suitable for operation on 3HP 50HZ 380/440 Volts AC supply with spring loaded latch locking Device with a key Ribbs should be provided. contron panal board unit suitable for operation on 3HP 50HZ 380/440 Volts AC shall be consists Etc. complete the panal board shall be fabricated in single unit in the above components panal board suitable pump set 10HP to 20HP with stae delta starter out door panel board up to 20HP and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	Nos

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 23

Item Name : Labour charges for Erection, Electrification and commissioning of Pump sets, including aligning and balancing of all items including supply and erection of two pair of supporting clamps, bore well caps, cable clips and water tight gland cable protectors, bolts, nuts, valve and gauges,tools and equipments etc., involved in the job as per specifications, with necessary tests as per specifications, with testing of as per instructions of engineer incharge of work and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cros	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 24

Item Name : Labour charges for erection of outdoor type panel board and meter board units with all necessary materials and labour, tools and equipments including providing cement concrete foundation bed etc., complete as per specification, with testing of as per instructions of engineer incharge of work. and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 25

Item Name : Supplying of TPST with rewirable porcelain channels in SM enclosure 32 amps and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

28/09/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

28/9

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 26

Item Name : Supply and fixing polished wood board made of not less than 15mm thick plank on both sides of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs crews.20"x20"x2.5"and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು 28/07/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 27

Item Name : Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 230/440v A.C. 50 Hz 12/24v D.C.and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

28/9

ಸಹಾಯಕ ಅಭಿಯಂತರರು 28/09/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 28

Item Name : Supplying, fixing and wiring heavy duty low voltage capacitors conforming to IS 2834. 3 phase, 400/440 volts grade, for power factor improvement of rotating machineries like induction motor. 2KVAR and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 29

Item Name : Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 6 to 32amps and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

28/09/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 30

Item Name : Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 12 mm dia and as per the direction of Engineer-in-charge of the work.

SL.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1	1	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1	1	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1	1	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1	1	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	1	1	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1	1	
7	Ward No 12Shettyhalli Babannalayout	1	1	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1	1	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1	1	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1	1	
		Total	10	No's

28/9

28/09/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 31

Item Name : Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm dia and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	4	4	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	4	4	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	4	4	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	4	4	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	4	4	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	4	4	
7	Ward No 12Shettyhalli Babannalayout	4	4	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	4	4	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	4	4	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	4	4	
		Total	40	Rmtr

28/9

ಸಹಾಯಕ ಅಭಿಯಂತರರು 28/09/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 32

Item Name : Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-3975 and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	44.00	**44.00**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	38.00	**38.00**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	46.00	**46.00**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	36.00	**36.00**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	42.00	**42.00**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	38.00	**38.00**	
7	Ward No 12Shettyhalli Babannalayout	50.00	**50.00**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	60.00	**60.00**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	51.00	**51.00**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	45.00	**45.00**	
		Total	**450.00**	**Rmtrs**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 33

Item Name : Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7) cutting road surface in hard soil and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	L	B	D	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	1		40.00	40.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	1		35.00	35.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	1		40.00	40.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	1		30.00	30.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cros	1		40.00	40.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	1		40.00	40.00	
7	Ward No 12Shettyhalli Babannalayout	1		45.00	45.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	1		45.00	45.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	1		45.00	45.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	1		40.00	40.00	
				Total	400.00	Rmtrs

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 34

Item Name : Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.6 sqmm to 16 sqmm and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	44.00	44.00	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	38.00	38.00	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	46.00	46.00	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	36.00	36.00	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cro	42.00	42.00	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	38.00	38.00	
7	Ward No 12Shettyhalli Babannalayout	50.00	50.00	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	60.00	60.00	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	51.00	51.00	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	45.00	45.00	
		Total	450.00	Rmtrs

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 35

Item Name : Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc. and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	3	3	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	3	3	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	3	3	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	3	3	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	3	3	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	3	3	
7	Ward No 12Shettyhalli Babannalayout	3	3	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	3	3	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	3	3	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	3	3	
		Total	30	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 36

Item Name : Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers. and washers etc. and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli	3	3	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross	3	3	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross	3	3	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross	3	3	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cr	3	3	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout	3	3	
7	Ward No 12Shettyhalli Babannalayout	3	3	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple	3	3	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.	3	3	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.	3	3	
		Total	30	No's

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 37

Item Name : Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc. in the following classification.(RDWS SR 2019-20Pg No.08 I.No.2.26)Cutting Asphalt Road Surface. and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	No	L	B	D	Quantity	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli						
		1	28.00	0.30	0.60	5.04	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross						
		1	28.00	0.30	0.60	5.04	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross						
		1	32.00	0.30	0.60	5.76	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross						
		1	30.00	0.30	0.60	5.40	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cross						
		1	32.00	0.30	0.60	5.76	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout						
		1	32.00	0.30	0.60	5.76	
7	Ward No 12Shettyhalli Babannalayout						
		1	30.00	0.30	0.60	5.40	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple						
		1	28.00	0.30	0.60	5.04	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.						
		1	30.00	0.30	0.60	5.40	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.						
		1	30.00	0.30	0.60	5.40	
					Total	54.00	Cum

05/X/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

5/10
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 38

Item Name : Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc. in the following classification.(RDWS SR 2019-20Pg No.08 I.No.2.26)Cutting Asphalt Road Surface. and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	No	L	B	D	Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli						
		1	26.00	0.30	0.30	**2.34**	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross						
		1	28.00	0.30	0.30	**2.52**	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross						
		1	24.00	0.30	0.30	**2.16**	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross						
		1	24.00	0.30	0.30	**2.16**	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cross						
		1	24.00	0.30	0.30	**2.16**	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout						
		1	28.00	0.30	0.30	**2.52**	
7	Ward No 12Shettyhalli						
		1	24.00	0.30	0.30	**2.16**	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple						
		1	24.00	0.30	0.30	**2.16**	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.						
		1	24.00	0.30	0.30	**2.16**	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.						
		1	24.00	0.30	0.30	**2.16**	
					Total	**22.50**	**Cum**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಾಜೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 39

Item Nam: Earthwork excavation for pipeline trenches including depositing on bank upto a lead of 50 mtrs and depth up to 2.00 mtrs. Including shoring and strutting, danger lighting and using sight rails and boning rods at every 100 mtrs. Wherever necessary as directed in the following strata. (Manual Means) in ordinary soil and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	No	L	B	D	Qty	Remarks
1	Veeranjaneyappa 1st cross to main road	7	30.00	0.60	0.75	94.50	
		1	20.00	0.60	0.75	9.00	
2	1st cross to borewell	4	30.00	0.60	0.75	54.00	
		1	20.00	0.60	0.75	9.00	
3	1st cross to deadend	6	30.00	0.60	0.75	81.00	
4	Lakshmi temple 1st cross to borewell	8	30.00	0.60	0.75	108.00	
		1	10.00	0.60	0.75	4.50	
5	Borewell to 2nd cross	7	30.00	0.60	0.75	94.50	
		1	10.00	0.60	0.75	4.50	
6	2nd cross to 1st cross	10	30.00	0.60	0.75	135.00	
7	1st cross to deadend	8	30.00	0.60	0.75	108.00	
		1	10.00	0.60	0.75	4.50	
8	Narayanswamy lyt 1st cross to borewell	8	30.00	0.60	0.75	108.00	
		1	10.00	0.60	0.75	4.50	
9	Borewell to deadend	6	30.00	0.60	0.75	81.00	
					Total	900.00	Cum
		Limited qty				810	Cum

ಸಹಾಯಕ ಅಭಿಯಂತರರು 08/X/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 40

Item Name : Providing and installing at site of work P.V.C. pipes including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour charges and all lift charges, handling charges including encasing the pipe around to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete. (RDWS SR 2019-20Pg No.62 I.No.10.01.1)(a) 63mm dia 6kg/cm2 and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	No	L	B	D	Quantity	Remarks
1	Veeranjaneyappa 1st cross to main road	7	30.00			210	
		1	20.00			20	
2	1st cross to borewell	4	30.00			120	
		1	20.00			20	
3	1st cross to deadend	6	30.00			180	
4	Lakshmi temple 1st cross to borewell	8	30.00			240	
		1	10.00			10	
5	Borewell to 2nd cross	7	30.00			210	
		1	10.00			10	
6	2nd cross to 1st cross	10	30.00			300	
7	1st cross to deadend	8	30.00			240	
		1	10.00			10	
8	Narayanswamy lyt 1st cross to borewell	8	30.00			240	
		1	10.00			10	
9	Borewell to deadend	6	30.00			180	
					Total	2000.00	Rmtrs

14/10.

16/X/2020

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12. ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಾಗಿ ಕಳುಹಿಸಿ. ಪಂ.
ಕಿರಿಯ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 41

Item Name : Refilling the basement and pipeline trenches with selected available earth from trench excavation including watering, Consolidation in layers of 15 cm thick including disposing of the surplus earth with all lead & lifts. and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	No	L	B	D	Qty	Remarks
1	Veeranjaneyappa 1st cross to main road	7	30.00	0.60	0.75	94.50	
		1	20.00	0.60	0.75	9.00	
2	1st cross to borewell	4	30.00	0.60	0.75	54.00	
		1	20.00	0.60	0.75	9.00	
3	1st cross to deadend	6	30.00	0.60	0.75	81.00	
4	Lakshmi temple 1st cross to borewell	8	30.00	0.60	0.75	108.00	
		1	10.00	0.60	0.75	4.50	
5	Borewell to 2nd cross	7	30.00	0.60	0.75	94.50	
		1	10.00	0.60	0.75	4.50	
6	2nd cross to 1st cross	10	30.00	0.60	0.75	135.00	
7	1st cross to deadend	8	30.00	0.60	0.75	108.00	
		1	10.00	0.60	0.75	4.50	
8	Narayanswamy lyt 1st cross to borewell	8	30.00	0.60	0.75	108.00	
		1	10.00	0.60	0.75	4.50	
9	Borewell to deadend	6	30.00	0.60	0.75	81.00	
					Total	900.00	Cum
		Limited qty				256.50	Cum

14/10

ಸಹಾಯಕ ಅಭಿಯಂತರರು
14/X/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 42

Item Name : Supply and delivery at site of brand new best make gate valve as per IS 778/1984 with ISI Mark and as per its latest amendmentsand as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	No	L	B	D	Qty	Remarks
1	Ward No 12Shettyhalli 9th Cross Near Temple KG Halli						
		2				2	
2	Ward No 12Shettyhalli Raghavendra layout 19 th Cross						
		2				2	
3	Ward No 12Shettyhalli Abbigere Veeranjanappa Layout 1st Cross						
		2				2	
4	Ward No 12 Shettyhalli Abbigere Someshwaralayout 11th Cross						
		2				2	
5	Ward No 12 Shettyhalli Abbigere Lakshmi temple1st main 7th cross						
		2				2	
6	Ward No 12 Shettyhalli Abbigere Narayanaswamy layout						
		2				2	
7	Ward No 12Shettyhalli Babannalayout						
		2				2	
8	Ward No 12 Shettyhalli Abbigere SriRamanjaneya temple						
		2				2	
9	Ward No 12Shettyhalli K.G Halli, Abbigere main road 8th cross.						
		2				2	
10	Ward No 12Shettyhalli 1st main, 2nd cross, Vinayaka lyt.						
		2				2	
				Total		20	No's

14/7/2020
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

14/7
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner